SITE READINESS CHECKLIST VENTILATION TESTING & COMMISSIONING

~	L
	L
_	L
~	

Please forward this checklist to your site management at least 5 days before the agreed test date to ensure that the plots are ready to be tested and avoid aborted test fees. COMPLETED All fans and fan units must be installed. All fans and fan units must have power connected to them and run when switched on All doors and windows must be installed and closable. All fans, units and terminals must be easily accessible, with space for our equipment to fit around them. All internal doors must have at least a 10mm undercut above the finished floor level. Rooms in which tests are to be carried out should be as empty and tidy as possible. Where possible, no trades should be working in the dwellings during the tests. Ductwork should be kept as short as possible, with as few bends as possible.

System 1 fans should be placed as close to an external wall as possible.

We will need **240v 50Hz** mains power available within (or very close to) the dwellings.

A D D R E S S

Moda Business Centre Stirling Way, WD6 2BW